

Act ID	Description	Orig Dur	Early Start	Early Finish	2006												2007												2008											
					DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP					
<b>General Office Building LEED</b>																																								
<b>General</b>																																								
Milestones & Summaries																																								
G-0020	Mobilize	16	20DEC06	12JAN07	Mobilize																																			
HM-010	Project Duration (Calendar Days)	514 *	20DEC06	16MAY08	Project Duration (Calendar Days)																																			
HM-020	Project Duration (Work Days)	355 *	20DEC06	16MAY08	Project Duration (Work Days)																																			
MILE-010	NTP	0	20DEC06 *		NTP																																			
MILE-020	Project Start	0	15JAN07		Project Start																																			
MILE-030	Start Steel Erection	0	18MAY07		Start Steel Erection																																			
MILE-040	Structure Complete	0		23JUL07	Structure Complete																																			
MILE-060	Building Dry In	0			Building Dry In																																			
MILE-050	Permanent Power	0			Permanent Power																																			
MILE-090	Construction Complete (3/28/08)	0			Construction Complete (3/28/08)																																			
G-0500	Complete Final Punch List	15	31MAR08	18APR08	Complete Final Punch List																																			
G-0530	Owner Contractor's NIC Work (Duration TBD)	60	31MAR08	23JUN08	Owner Contractor's NIC Work (Duration TBD)																																			
MILE-120	VOC Emitting Work by Owner Complete	0		16APR08	VOC Emitting Work by Owner Complete																																			
G-0520	Air Flush Building (LEED Requirement)	10	21APR08	02MAY08	Air Flush Building (LEED Requirement)																																			
G-0510	Weather Days	10	05MAY08	16MAY08	Weather Days																																			
MILE-100	Final Completion / Demobilize	0		16MAY08	Final Completion / Demobilize																																			
<b>Submittals</b>																																								
Precast, CW, & Steel Coordination																																								
034500																																								
BO-034500	Buyout Ext Precast Pnls	11	20DEC06	05JAN07	Buyout Ext Precast Pnls																																			
PS-034500	Prep/Sbmt Precast (Shape Pkg)	30	08JAN07	16FEB07	Prep/Sbmt Precast (Shape Pkg)																																			
PS-034501	Prep/Sbmt Precast (Struct Pkg)	35	05FEB07	26MAR07	Prep/Sbmt Precast (Struct Pkg)																																			
OR-034500	City Review Precast (Shape Pkg)	10	20FEB07	05MAR07	City Review Precast (Shape Pkg)																																			
FD-034520	Formwork (precasting)	40	20MAR07	14MAY07	Formwork (precasting)																																			
OR-034501	City Review Precast (Structural Pkg)	5	27MAR07	02APR07	City Review Precast (Structural Pkg)																																			

Start date 01NOV06  
 Finish date 23JUN08  
 Data date 20DEC06  
 Run date 12JUL11  
 Page number 1A  
 Page count 29A  
 © Primavera Systems, Inc.

B00A

Acme Builders  
 General Office Building LEED  
 1/22/07  
 Points West Consulting



- Early bar
- Target bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point



Act ID	Description	Orig Dur	Early Start	Early Finish	2006												2007					2008						
					DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP		
BO-020620	Buyout Underground Piping	16	20DEC06	12JAN07	Buyout Underground Piping																							
PS-020620	Prep/Sbmt Underground Piping	3	15JAN07	17JAN07	Prep/Sbmt Underground Piping																							
OR-020620	Review Underground Piping	10	18JAN07	31JAN07	Review Underground Piping																							
RS-020620	ReSbmt Underground Piping	5	01FEB07	07FEB07	ReSbmt Underground Piping																							
RR-020620	ReReview Underground Piping	5	08FEB07	14FEB07	ReReview Underground Piping																							
FD-020620	Fab/Del Underground Piping	20	15FEB07	15MAR07	Fab/Del Underground Piping																							
020730																												
BO-020730	Buyout Sanitary Sewage Sys	16	20DEC06	12JAN07	Buyout Sanitary Sewage Sys																							
PS-020730	Prep/Sbmt Sanitary Sewage Sys	3	15JAN07	17JAN07	Prep/Sbmt Sanitary Sewage Sys																							
OR-020730	Review Sanitary Sewage Sys	10	18JAN07	31JAN07	Review Sanitary Sewage Sys																							
RS-020730	ReSbmt Sanitary Sewage Sys	5	01FEB07	07FEB07	ReSbmt Sanitary Sewage Sys																							
RR-020730	ReReview Sanitary Sewage Sys	5	08FEB07	14FEB07	ReReview Sanitary Sewage Sys																							
FD-020730	Fab/Del Sanitary Sewage Sys	20	15FEB07	15MAR07	Fab/Del Sanitary Sewage Sys																							
030300																												
BO-030300	Buyout Cast-In Place Concrete	22	20DEC06	22JAN07	Buyout Cast-In Place Concrete																							
PS-030300	Prep/Sbmt Cast-In Place Concrete	3	23JAN07	25JAN07	Prep/Sbmt Cast-In Place Concrete																							
OR-030300	Review Cast-In Place Concrete	10	26JAN07	08FEB07	Review Cast-In Place Concrete																							
FD-030300	Fab/Del Cast-In Place Concrete	10	09FEB07	23FEB07	Fab/Del Cast-In Place Concrete																							
030320																												
BO-030320	Buyout Concrete Reinforcement (General)	15	20DEC06	11JAN07	Buyout Concrete Reinforcement (General)																							
PS-030320	Prep/Sbmt Concrete Reinforcement (Ftg Pkg)	3	12JAN07	16JAN07	Prep/Sbmt Concrete Reinforcement (Ftg Pkg)																							
OR-030320	Review Concrete Reinforcement (Ftg Pkg)	10	17JAN07	30JAN07	Review Concrete Reinforcement (Ftg Pkg)																							
FD-030320	Fab/Del Concrete Reinforcement (Ftg Pkg)	10	31JAN07	13FEB07	Fab/Del Concrete Reinforcement (Ftg Pkg)																							
030321																												
PS-030321	Prep/Sbmt Concrete Reinforcement (Fnd Walls)	3	12JAN07	16JAN07	Prep/Sbmt Concrete Reinforcement (Fnd Walls)																							
OR-030321	Review Concrete Reinforcement (Fnd Walls)	10	17JAN07	30JAN07	Review Concrete Reinforcement (Fnd Walls)																							
RS-030321	ReSbmt Concrete Reinforcement (Fnd Walls)	5	31JAN07	06FEB07	ReSbmt Concrete Reinforcement (Fnd Walls)																							
RR-030321	ReReview Concrete Reinforcement (Fnd Walls)	5	07FEB07	13FEB07	ReReview Concrete Reinforcement (Fnd Walls)																							
FD-030321	Fab/Del Concrete Reinforcement (Fnd Walls)	10	14FEB07	28FEB07	Fab/Del Concrete Reinforcement (Fnd Walls)																							
030322																												

Start date 01NOV06  
 Finish date 23JUN08  
 Data date 20DEC06  
 Run date 12JUL11  
 Page number 3A  
 Page count 29A  
 © Primavera Systems, Inc.

B00A

Acme Builders  
 General Office Building LEED  
 1/22/07  
 Points West Consulting



Early bar  
 Target bar  
 Progress bar  
 Critical bar  
 Summary bar  
 Start milestone point  
 Finish milestone poi

















Act ID	Description	Orig Dur	Early Start	Early Finish	2006												2007												2008						
					DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
BO-236015	Buyout AHU's	21	20DEC06	19JAN07	Buyout AHU's																														
PS-236015	Prep/Sbmt AHU's	10	22JAN07	02FEB07	Prep/Sbmt AHU's																														
OR-236015	Review Pkg AHU's	10	05FEB07	16FEB07	Review Pkg AHU's																														
RS-236015	ReSbmt Pkg AHU's	5	20FEB07	26FEB07	ReSbmt Pkg AHU's																														
RR-236015	ReReview Pkg AHU's	5	27FEB07	05MAR07	ReReview Pkg AHU's																														
FD-236015	Fab/Del Pkg AHU's	20	06MAR07	02APR07	Fab/Del Pkg AHU's																														
236020																																			
BO-236020	Buyout Major Fans	21	20DEC06	19JAN07	Buyout Major Fans																														
PS-236020	Prep/Sbmt Major Fans	10	22JAN07	02FEB07	Prep/Sbmt Major Fans																														
OR-236020	Review Pkg Major Fans	10	05FEB07	16FEB07	Review Pkg Major Fans																														
RS-236020	ReSbmt Pkg Major Fans	5	20FEB07	26FEB07	ReSbmt Pkg Major Fans																														
RR-236020	ReReview Pkg Major Fans	5	27FEB07	05MAR07	ReReview Pkg Major Fans																														
FD-236020	Fab/Del Pkg Major Fans	20	06MAR07	02APR07	Fab/Del Pkg Major Fans																														
236025																																			
BO-236025	Buyout Major Pumps	21	20DEC06	19JAN07	Buyout Major Pumps																														
PS-236025	Prep/Sbmt Major Pumps	10	22JAN07	02FEB07	Prep/Sbmt Major Pumps																														
OR-236025	Review Pkg Major Pumps	10	05FEB07	16FEB07	Review Pkg Major Pumps																														
RS-236025	ReSbmt Pkg Major Pumps	5	20FEB07	26FEB07	ReSbmt Pkg Major Pumps																														
RR-236025	ReReview Pkg Major Pumps	5	27FEB07	05MAR07	ReReview Pkg Major Pumps																														
FD-236025	Fab/Del Pkg Major Pumps	20	06MAR07	02APR07	Fab/Del Pkg Major Pumps																														
262413																																			
BO-262413	Buyout Switchgear	10	20DEC06	04JAN07	Buyout Switchgear																														
PS-262413	Prep/Sbmt Switchgear	10	05JAN07	18JAN07	Prep/Sbmt Switchgear																														
OR-262413	Review Switchgear	10	19JAN07	01FEB07	Review Switchgear																														
RS-262413	ReSbmt Switchgear	5	02FEB07	08FEB07	ReSbmt Switchgear																														
RR-262413	ReReview Switchgear	5	09FEB07	15FEB07	ReReview Switchgear																														
FD-262413	Fab/Del Switchgear	20	16FEB07	16MAR07	Fab/Del Switchgear																														
262415																																			
BO-262415	Buyout U/G Elec Mtrls	10	20DEC06	04JAN07	Buyout U/G Elec Mtrls																														
PS-262415	Prep/Sbmt U/G Elec Mtrls	10	05JAN07	18JAN07	Prep/Sbmt U/G Elec Mtrls																														

Start date 01NOV06  
Finish date 23JUN08  
Data date 20DEC06  
Run date 12JUL11  
Page number 10A  
Page count 29A  
© Primavera Systems, Inc.

B00A

Acme Builders  
General Office Building LEED  
1/22/07  
Points West Consulting



- Early bar
- Target bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point









































